Pack List & Install Guide

● 27 modules / 2 inverter(s)

5 of 78 items fully stocked

Cat	Description	Qty	Unit	$/Unit	Total	Location	On Hand	Need
Shelf 02								
BOS	Wire Pulling Lubricant	1	ea	$8.50	$8.50	Shelf 02	1	0
Shelf 04								
Racking	Rail Grounding Lug	10	ea	$4.95	$49.50	Shelf 04	10	0
Shelf 05								
Ground	Acorn Ground Rod Clamp	2	ea	$2.79	$5.58	Shelf 05	5	0
Shelf 08								
Conduit	3/4" EMT Set Screw Coupling	3	ea	$0.36	$1.08	Shelf 08	10	0
Conduit	3/4" EMT Set Screw Connector	2	ea	$0.39	$0.78	Shelf 08	10	0
Shelf 15								
BOS	Tap Box Kit	1	ea	$85.00	$85.00	Shelf 15	0	1
Modules	Silfab Elite SIL-410 BG	27	ea	$275.00	$7425.00	—	—	—
Inverters	Fronius Primo GEN24 6.0	1	ea	$1900.00	$1900.00	—	—	—
Racking	XR100 Rail 168" (XR-100-168-B)	8	ea	$50.39	$403.12	—	—	—
Racking	XR100 Rail 132" (XR-100-132B)	9	ea	$39.55	$355.95	—	—	—
Racking	XR100 Rail 204" (XR-100-204B)	1	ea	$61.23	$61.23	—	—	—
Racking	XR100 Boss Splice	8	ea	$6.80	$54.40	—	—	—
Racking	FlashFoot2	56	ea	$12.41	$694.96	—	—	—
Racking	UFO Mid Clamp	26	ea	$3.15	$81.90	—	—	—
Racking	UFO End Clamp	26	ea	$4.23	$109.98	—	—	—
Racking	UFO End Stopper 35mm	26	ea	$0.48	$12.48	—	—	—
Racking	WEEB Ground Clip	19	ea	$3.25	$61.75	—	—	—
Racking	XR100 End Cap Pair	20	pr	$0.53	$10.60	—	—	—
Racking	Double Wire Clip	63	ea	$0.18	$11.34	—	—	—
Wiring	10AWG PV Wire Blk	364	ft	$0.43	$156.52	—	—	—
Wiring	10AWG PV Wire Red	364	ft	$0.43	$156.52	—	—	—
Wiring	10AWG THWN-2 Blk	60	ft	$0.58	$34.80	—	—	—
Wiring	10AWG THWN-2 Red	60	ft	$0.58	$34.80	—	—	—
Wiring	10AWG THWN-2 Wht	60	ft	$0.58	$34.80	—	—	—
Wiring	10AWG Green EGC	60	ft	$0.35	$21.00	—	—	—
Wiring	#6 Bare Cu GEC	25	ft	$0.85	$21.25	—	—	—
Conduit	3/4" EMT 10ft	4	ea	$8.50	$34.00	—	—	—
Conduit	3/4" Locknut	2	ea	$0.14	$0.28	—	—	—
Conduit	3/4" Insulating Bushing	2	ea	$0.21	$0.42	—	—	—
Conduit	3/4" One-Hole Strap	5	ea	$0.18	$0.90	—	—	—
Conduit	3/4" LB Fitting	2	ea	$2.91	$5.82	—	—	—
Conduit	½" EMT EMT 10ft (Photo)	1	ea	$8.50	$8.50	—	—	—
Conduit	½" EMT EMT Set Screw Coupling (Photo)	0	ea	$0.36	$0.00	—	—	—
Conduit	½" EMT EMT Set Screw Connector (Photo)	2	ea	$0.39	$0.78	—	—	—
Conduit	½" EMT Locknut (Photo)	2	ea	$0.14	$0.28	—	—	—
Conduit	½" EMT Insulating Bushing (Photo)	2	ea	$0.21	$0.42	—	—	—
Conduit	½" EMT One-Hole Strap (Photo)	2	ea	$0.18	$0.36	—	—	—
Conduit	½" EMT LB Fitting (Photo)	1	ea	$2.91	$2.91	—	—	—
Wiring	#10 THWN-2 (AC Branch)	40	ft	$0.58	$23.20	—	—	—
Conduit	½" EMT EMT 10ft (AC Branch)	1	ea	$8.50	$8.50	—	—	—
Conduit	½" EMT EMT Set Screw Coupling (AC Branch)	0	ea	$0.36	$0.00	—	—	—
Conduit	½" EMT EMT Set Screw Connector (AC Branch)	2	ea	$0.39	$0.78	—	—	—
Conduit	½" EMT Locknut (AC Branch)	2	ea	$0.14	$0.28	—	—	—
Conduit	½" EMT Insulating Bushing (AC Branch)	2	ea	$0.21	$0.42	—	—	—
Conduit	½" EMT One-Hole Strap (AC Branch)	2	ea	$0.18	$0.36	—	—	—
Conduit	½" EMT LB Fitting (AC Branch)	1	ea	$2.91	$2.91	—	—	—
Wiring	#10 THWN-2 (AC Feeder)	40	ft	$0.58	$23.20	—	—	—
Conduit	½" EMT EMT 10ft (AC Feeder)	1	ea	$8.50	$8.50	—	—	—
Conduit	½" EMT EMT Set Screw Coupling (AC Feeder)	0	ea	$0.36	$0.00	—	—	—
Conduit	½" EMT EMT Set Screw Connector (AC Feeder)	2	ea	$0.39	$0.78	—	—	—
Conduit	½" EMT Locknut (AC Feeder)	2	ea	$0.14	$0.28	—	—	—
Conduit	½" EMT Insulating Bushing (AC Feeder)	2	ea	$0.21	$0.42	—	—	—
Conduit	½" EMT One-Hole Strap (AC Feeder)	2	ea	$0.18	$0.36	—	—	—
Conduit	½" EMT LB Fitting (AC Feeder)	1	ea	$2.91	$2.91	—	—	—
Wiring	#10 THWN-2 (Sub-Panel Feed)	40	ft	$0.58	$23.20	—	—	—
Conduit	½" EMT EMT 10ft (Sub-Panel Feed)	1	ea	$8.50	$8.50	—	—	—
Conduit	½" EMT EMT Set Screw Coupling (Sub-Panel Feed)	0	ea	$0.36	$0.00	—	—	—
Conduit	½" EMT EMT Set Screw Connector (Sub-Panel Feed)	2	ea	$0.39	$0.78	—	—	—
Conduit	½" EMT Locknut (Sub-Panel Feed)	2	ea	$0.14	$0.28	—	—	—
Conduit	½" EMT Insulating Bushing (Sub-Panel Feed)	2	ea	$0.21	$0.42	—	—	—
Conduit	½" EMT One-Hole Strap (Sub-Panel Feed)	2	ea	$0.18	$0.36	—	—	—
Conduit	½" EMT LB Fitting (Sub-Panel Feed)	1	ea	$2.91	$2.91	—	—	—
Conduit	½" EMT EMT 10ft (Photo)	1	ea	$8.50	$8.50	—	—	—
Conduit	½" EMT EMT Set Screw Coupling (Photo)	0	ea	$0.36	$0.00	—	—	—
Conduit	½" EMT EMT Set Screw Connector (Photo)	2	ea	$0.39	$0.78	—	—	—
Conduit	½" EMT Locknut (Photo)	2	ea	$0.14	$0.28	—	—	—
Conduit	½" EMT Insulating Bushing (Photo)	2	ea	$0.21	$0.42	—	—	—
Conduit	½" EMT One-Hole Strap (Photo)	2	ea	$0.18	$0.36	—	—	—
Conduit	½" EMT LB Fitting (Photo)	1	ea	$2.91	$2.91	—	—	—
OCPD	Breaker 20A 2p	1	ea	$24.65	$24.65	—	—	—
Disconnect	DC Disconnect 600V	1	ea	$51.00	$51.00	—	—	—
Ground	5/8"x8' CU Ground Rod	2	ea	$18.50	$37.00	—	—	—
Ground	Grounding Bus Bar	1	ea	$8.50	$8.50	—	—	—
Ground	Bonding Bushing + Jumper	1	ea	$4.25	$4.25	—	—	—
Ground	Intersystem Bonding Term.	1	ea	$12.00	$12.00	—	—	—
BOS	MC4 Pairs	31	pr	$2.50	$77.50	—	—	—
BOS	JBox PVC 8x8x4	1	ea	$12.50	$12.50	—	—	—
BOS	NEC 690 Label Set	1	set	$25.00	$25.00	—	—	—
				TOTAL MATERIAL COST	**$12222.51**			

Conduit qty formulas (per run, from Site Electrical wire lengths): Sticks = ceil(len/10) · Couplings = sticks−1 · Connectors & Locknuts & Bushings = endpoints · Straps = ceil(len/10)+1 (÷0.36) · LBs = max(1,ceil(len/25)) (÷0.24) | Endpoints: DC=2 · AC=4 · SE=2 | Size via NEC 40% fill

VAN LOADING LIST — By Warehouse Location

0 of 6 items packed

▼ **Shelf 02** (0/1)
- ☐ Wire Pulling Lubricant — 1 ea

▼ **Shelf 04** (0/1)
- ☐ Rail Grounding Lug — 10 ea

▼ **Shelf 05** (0/1)
- ☐ Acorn Ground Rod Clamp — 2 ea

▼ **Shelf 08** (0/2)
- ☐ 3/4" EMT Set Screw Coupling — 3 ea
- ☐ 3/4" EMT Set Screw Connector — 2 ea

▼ **Shelf 15** (0/1)
- ☐ Tap Box Kit — 1 ea

INSTALLATION STEPS

1. Install racking system on asphalt roof with appropriate flashing
2. Mount 27 Qcell Q.PEAK DUO 410W modules in 3 groups of 9
3. Install DC combiner box for string consolidation
4. Run DC conduit from arrays to inverter locations
5. Install two SMA SB SE 5.8kW inverters
6. Install AC disconnect switches at each inverter
7. Run AC conduit to main electrical panel
8. Install production meter for net metering
9. Complete equipment grounding system
10. Commission system and verify performance